

Wild Wings Nest Remodeling Schedule - Current 7-30-21

APRIL						
				1	2	3
4	5	6	7	8	9	10
Cut and Roll Painting						
	Order Doors	Base Delivered		Blake AC		
11	12	13	14	15	16	17
	Electrician	Vinyl Floor Install				
	Nacho	Pull Water Heat				Buy TVs
18	19	20	21	22	23	24
		ATT/TV Install				
	FRP Installation		Electrician		FRP Installation	
Order Barn Doors						
25	26	27	28	29	30	1
		Kemper Meeting	Order Screens			
MAY						
2	3	4	5	6	7	8
Move Dishes from Food Truck to Kitchen						
	Order WH	Screen and Window Repair				
9	10	11	12	13	14	15
	Install face Plates on Electrical Outlets					
Reroof Maintenance Building						
Start Food Truck Removal						
16	17	18	19	20	21	22
Reroof Maintenance Building						
Start Food Truck Removal						
		Golf Course Arborist				
	Barn Doors Arrive					
23	24	25	26	27	28	29
			Electrical	Install Sinks	Propane Line	
30	31					
JUNE						
		1	2	3	4	5
All Doors Installed - Rescheduled						
					Install W Heater	
6	7	8	9	10	11	12
		Ceiling Install		Floor Install		
13	14	15	16	17	18	19
				Electrical	Install W Heater	Ceiling Install
20	21	22	23	24	25	26
All Doors Installed						
Order Fridge, Freezer, Microwave, Ceiling, Drapes, counters, shelf, bathroom						
Locker, gate for barbeques						
Ceiling Install						
27	28	29	30			
Floor Install						
Door Install						
JULY						
				1	2	3
				Floor Install		
4	5	6	7	8	9	10
				Door Install		

11	12	13	14	15	16	17
Kitchen Landing - Railings - Cabinets - Door Trim						
					Ceiling Install	
18	19	20	21	22	23	24
Painting Barn Doors and Touch Up Paint						
25	26	27	28	29	30	31
Order Fridge, Microwave, Door Stops					Ceiling Install	
August						
1	2	3	4	5	6	7
Bathroom Fixtures & Chair Slides			CSA Viewing	Finish Cleaning and Organizing		
	Fridge Delivery					
	Locker Delivery			Kitchen Inspect		
8	9	10	11	12	13	14
Final Cleanup and Any Inspection Items						
	Bldg. Inspection	Floor Repair				
15	16	17	18	19	20	21
Interior Caulking Touch Up Painting						
22	23	24	25	26	27	28
29	30	31				
September						
			1	2	3	4
5	6	7	8	9	10	11
Final Decorating and Furniture						
Exterior Paint?????						
12	13	14	15	16	17	18
19	20	21	22	23	24	25
Grand Opening?????						
26	27	28	29	30		

To Do:

- Schedule FRP Install for kitchen - Call Tim, schedule anytime after April 20th **DONE**
- Call Matt at AA doors to check Barn Door prices - April 14th **DONE**
- Get Account with Cresco for Kitchen Appliances **IN PROGRESS - UPDATE, WILL PAY BY CHECK**
- Check lead time for ceiling tiles and water heater **DONE**
- Buy accordion doors for May 17th install **DONE**
- Order Barn doors to arrive May 17th for install. Order with 4 week lead time be April 19th **DONE**
- Get Estimate to remove food truck, cut railing, fix trellis - Call Nacho April 19th **DONE**
- Get Estimate from Country Bear Electric - Call After April 19th **DONE**
- Get screens repaired, May 3rd **DONE**
- Order ceiling tiles to arrive in May- Online with Grainger for a May 10th install **DONE**
- Order Brides room and Foyer furniture to arrive July 4 - Allow 3 week lead time, order by June 20
- Order Tankless water Heater to arrive before May 21st for a May 27th install **DONE**
- Order kitchen appliances to arrive late June after front door is installed - Cresco **DONE**
- Order Sign Posts and Installation - Go by Heck Store in Woodland **DONE**
- Order drapes and pictures to arrive September 1 - allow 3 week lead time, order by August 5
- Order barbeque fencing
- Call for Permit Inspection