Wild Wings Monthly Operations Report



April 2021 — Data as of April 23, 2021.

Wastewater

System update:

The wastewater plant had been operating in normal flow conditions.

- Wastewater MWR report is up to date.
- Recycled Water Report for 2020 completed.
- Pumped out secondary EQ and mud well.
- > Irrigation pump station cover has been delivered.
- ➤ Labeling valves and components completed.
- Wiring project completed.
- ➤ Lift station B completed.

Upcoming Projects:

- Install soil storage lots for golf course maintenance.
- Install irrigation pump station cover.

Water

System update:

The water system is operating in normal conditions. The system has zero violations. The water system has been filling Lake B3 and Recycle Pond.

- Consumer Confidence Report has been completed.
- Electronic Annual Report needs to be completed.
- Spoke with Salts and Nitrates Program director
- Canvas Back tank project has been started.

Upcoming Projects:

- ➤ Valve labeling at well sites.
- ➤ 2nd Quarter Sampling.
- Need to replace gate valve at irrigation BFV.

Wild Wings C.S.A. Water Monthly Facilities Report

Report Month April 2021

Well Production	
Canvas Well	
Well Water Production	0 MG
Drinking Water Production	0 MG
Pintail Well	
Well Water	7.08 MG
Drinking Water	7.08 MG

Pumping and Water Levels		
Canvas Well		
Total Water Pumped	.0 MG	
Static Water Level	173.4 Ft.	
Bowl Clearance		
Pintail Well		
Total Water Pumped	7.08 MG	
Static Water Level	175.2 Ft.	
Bowl Clearance		

Distribution Pressure Ranges 60-80 PSI		
High	67	
Low	59	
Chlorine Residual Ranges		
High	1.9 mg/l	
Low	1.1 mg/l	

	Water Balance (Months when meters are read)						
Source							
	Feb.	Metered	Difference	March	Metered	Difference	April
Pintail	3.30 MG	5.69 MG	98%	5.07	4.22 MG	90%	
Canvas Back	.014 MG			0			
Hydrant Flushing		0			.033 MG		
Tank Filling		.096 MG			.048 MG		
Lake B3		0			.251 MG		.136 MG
Fire Demand		0			unknown		
Recycle Pond							2.166 MG
Total	3.44 MG	6.65 MG	.070 MG		4.55 MG	.520 MG	

Equipment Failures and System Repairs

Permit Violations	
None.	

Sampling Results

Constituent	Sampling Schedule	Maximum Contaminant Level	Result
Arsenic			
	1 st Quarter	10ug/L or	7.2 - Pintail
	2-17-2021	10ppb	9.2 - Canvas
	2 nd Quarter	10ug/L or	7.1 - Pintail
	5-6-2020	10ppb	9.8 - Canvas
	3 rd Quarter	10ug/L or	8 - Pintail
	8-21-20	10ppb	11 - Canvas
	4 th Quarter	10ug/L or	9.4 - Pintail
	10-16-20	10ppb	11 - Canvas
Total Coliform (BacT)	Monthly	None Detected	Absent

Anticipated Issues with Facilities	
None.	
None.	
Customer Complaints	
•	

None.

Report Month April 2021

Wastewater Treatment Plant		
Influent Flow Total 1.31 MG		
Effluent Flow Total 1.47 MG		
Average	.064 MGD	

Chlorine Residuals
18 mg/l

Tertiary Effluent			
Operation	al Parameters		
BOD	94%	Percent Removal	
TSS	100%	Percent Removal	
Turbidity	Ranges		
High	.368 NTU		
Low	.203 NTU		

Equipment Failures and System Repairs

Permit '	Violation		

None.

Sampling Results

BOD	8.0 mg/l
Biochemical	
Oxygen Demand	
TSS	ND
Total Suspended	
Solids	
TDS	970 mg/l
Total Dissolved	
Solids	
TN	17 mg/l
Total Nitrogen	

Antici	pated	Issues	with	Facilities	

None.

Customer Complaints

None.